## (Cumulative Act to May 5th plus Remaining May Fest) Remaining Fest

		78,736,882	624,213,169	523,820,807	100,392,362	624,213,169	423,503,629	Total:
DESIGN		165,511	11,919,381	11,753,870	165,511	11,919,381	8,700,000	Mangum ES
DESIGN		883,462	72,450,000	71,566,538	883,462	72,450,000	54,000,000	Bethesda ES
DESIGN		548,227	38,000,000	37,451,773	548,227	38,000,000	25,000,000	Club ES
DESIGN		833,912	33,773,252	32,939,340	833,912	33,773,252	20,000,000	Morehead ES
DESIGN		1,357,363	68,000,000	66,642.637	1,357,363	68,000,000	54,000,000	Holt ES
DESIGN		7,355,905	241,070,536	233,714,631	7,355,905	241,070,536	133,807,409	Durham School of the Arts
CONSTRUCTION		6,008,271	68,000,000	55,044,134	12,955,866	68,000,000	55,000,000	Glenn ES
CONSTRUCTION		61,584,231	91,000,000	14,707,885	76,292,115	91,000,000	72,996,220	Мштау-Massenburg ES
PROJECT STATUS	No Construction funds allocated from 2022 Bond yet 25% Goal has been meet MWSBE%	PAID TO DATE (May 15, 2024)	(Reflection of current construction market) ESTIMATE FUNDS TO COMPLETE	TO BE	TOTAL	Adjusted Budget for Completion	Estimated Funding from 2022 Bond Referendum	Project

## With Construction

		81,879,061	638,127,707	534,593,166	103,534,542	638,127,707	437,418,167	Total:
		3,142,180	13,914,538	10,772,358	3,142,180	13,914,538	13,914,538	Construction
DESIGN		165,511	11,919,381	11,753,870	165,511	11,919,381	8,700,000	Mangum ES
DESIGN		883,462	72,450,000	71,566,538	883,462	72,450,000	54,000,000	Bethesda ES
DESIGN		548,227	38,000,000	37,451,773	548,227	38,000,000	25,000,000	Club ES
DESIGN		833,912	33,773,252	32,939,340	833,912	33,773,252	20,000,000	Morehead ES
DESIGN		1,357,363	68,000,000	66,642,637	1,357,363	68,000,000	54,000,000	Holt ES
DESIGN		7,355,905	241,070,536	233,714,631	7,355,905	241,070,536	133,807,409	Durham School of the Arts
CONSTRUCTION		6,008,271	68,000,000	55,044,134	12,955,866	68,000,000	55,000,000	Glenn ES
CONSTRUCTION		61,584,231	91,000,000	14,707,885	76,292,115	91,000,000	72,996,220	Murray-Massenburg ES
STATUS	MWSBE%	(Apr 9, 2024)	COMPLETE	COMMITTED	COMMITTED	Completion	Referendum	Project
PROJECT	been meet	DATE	FUNDS TO	TO BE	TOTAL	Budget for	2022 Bond	
	25% Goal has	PAID TO	ESTIMATE			Adjusted	Funding from	
	yet		market)				Estimated	
	from 2022 Bond		current construction					
	funds allocated		(Reflection of					
	No Construction							