EXHIBIT __ DEVELOPMENT SCHDULE

Date	Milestone	
January, 2020	County and Developer to Execute of Option to Lease	
	County and Developer to Execute the MOU	
	Developer to Notify County of Parking Requirements for LIHTC Units	
October, 2020	Developer to Submit Preliminary LIHTC Application	
December, 2020	County to Enter Remote Parking Lot Construction Contract	
	County to Commence Construction of Remote Parking Lot	
	County to Enter Parking Facility Construction Contract	
	Execute MDA	
	County to Deliver its Loan Commitment	
January, 2021	Developer to Submit Full LIHTC Application	
January, 2021	Developer to Obtain RAD, PBV, or Other Subsidy Commitment	
	County to Deliver its Loan Commitment	
March, 2021	County to Commence Construction of Parking Facility	
April, 2021	Developer to Receive Notice of Award of LIHTCs and Volume Cap	
	Developer to Submit MWBE Compliance Plan	
	County to Release RFP for Childcare Center	
	County to Select Operator for Childcare Center	
	Childcare Operator to Complete Design of Childcare Center	
December, 2021	Developer to Close on Housing Structure	
	County and Developer to Execute the Ground Lease	
	Developer to Execute the Housing Structure Construction Contract	
	Developer to Commence Construction of Housing Structure	

July, 2022	County to Complete Construction of Parking Facility	
December, 2023	Developer to Substantially Complete Construction of the Housing Structure	