



September 25, 2018

Mrs. Brenda Hayes-Bright
 Durham County Engineering Department & Environmental Services
 120 E. Parrish Street, 1st Floor
 Durham, North Carolina 27701

RE: **Request for Contract Amendment No. 1**
Falcon Budget for Construction Materials Testing (CMT) and Special Inspections (SI) services
Durham County Main Library Additions and Renovations
Falcon Project No.: T17012.00

Dear Mrs. Hayes-Bright:

Falcon Engineering, Inc. (Falcon) is requesting a contract amendment to increase Falcon's contractual invoicing limit for performance of special inspections (SI) and construction materials testing (CMT) services for the above referenced project.

Our original budget estimate was based on the pre-bid schedule dated 18APR17. According to the original schedule, our services were to be substantially complete by July 2018, with sitework occurring afterward. Based on our review of the most recent construction schedule, named "2018-08_Schedule Update_OAC", the work requiring our services appears to have been extended through October 18th, 2018. Based on this additional time, we estimate an overall increase of **\$30,000.00** to complete the project. With this fee increase we believe we can perform the necessary inspections required by the Statement of Special Inspections. Any budget remaining can be applied to sitework or parking lot testing. Additional We will continue to diligently monitor our time on this project.

| Item Description | Total CMT/SI Cost |
|--|--------------------------|
| CMT/SI Original Contract Amount (June 29, 2017) | \$125,000.00 |
| CMT/SI Amendment #1 – Requested Increase Amount (Sep 25, 2018) | \$30,000.00 |
| CMT/SI Amendment #1 – Requested New Contract Amount | \$155,000.00 |

Closure

If you have any questions or desire additional information, please contact either Mr. Justin Gerner (jgerner@falconengineers.com) or Mr. Patrick Clark (pclark@falconengineers.com) via email or